

Anticipated Near-Term Site Construction Activities:

October 25th thru 29th –

- Continue site compound area
- Complete temporary construction entrance work
- Continue mechanical hammering at pad location
- Begin stump grinding operations
- Mobilize blasting equipment
- Identify and layout test blasting areas
- Begin blasting operation/test blasts
- Identify and layout test blasting areas
- Prepare production blasting areas

November 1st thru 5th --

- Continue production blasting
- Mobilize rock hauling equipment
- Prep rock crushing area
- Mobilize and set-up rock crushing equipment
- Continue stump grinding operations
- Continue mechanical hammering and grading at pad location

Please keep in mind, this is a preliminary schedule and subject to change.